COMPLETION REPORT

1. Name of the Work : Providing Rcc drain and cmpkd to foot path at 1st Across in Sharadamba Nagar in Ward No 16

2. Sanctioned Estimate No and date : EE/RRND/TS/205/2013-14 dt 13.10.14.

3. Head of the Account Which Is Chargeable : 016/14/000020

4. Entrustment Work Order No & Date : EE/RRND/WO.NO/TS/2014-15

5. Name of the Contractor. : Shri Raghavendra.B. Bangalore

6. a. Time stipulated for completion of work :
   b. Delay in execution of work :

7. Measurement Recorded M.B.No 3651/14-15 Page No. 365004 to 365008.

8. Check measurement of the : M.B.No. 3651/14-15
   Page No.
   Asst. Executive Engineer,
   Executive Engineer on,

9. Name of the Official/ Officer in charge of the work. M. Nagaraja. A.E.

10. 1) Asst, Engineer / Jr. Engineer : M. Nagaraja. AE
    2) Asst. Executive Engineer : Rudravadi AEE

As per Sanctioned Estimated Amount	Amount claimed as per Accruals	Difference Excess. Saving. Remarks .
20.00 lacks	20,83,356.00	Saving = 15036.00

(a) Certified that the above work has been completed within the Stipulated time noted in entrustment Order.

(b) Certified that the Contractor has delayed and completed the work for which necessary fine has been recovered.

(c) Certified that the above work has been executed the Contractor Satisfactorily in accordance with the Specification as entrusted in the agreement.

Asst. Engineer AE

AE/JE, BBMP

Asst. Exe, Engineer,

Bruhat Bangalore Mahanagara Palike.

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ರಾಜರಾಜೇಶ್ವರಿನಗರ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು -

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ರಾ.ರಾ.ನಗರ ವಲಯ
ಬ.ಬ.ಮ.ಪಾ.

Scanned by CamScanner